EXTENSION OF TIME PROPOSAL

1	Name of work	Development of play ground at Vaadharaya nagara in ward no. 11, Vidyaranyapura Sub division
2	Amount of Work Portion	4582855.00
3	Estimated Cost	50.00 Lakhs
4	Name of contractor	M/s KRIDL
5	Agreement No.	138/16-17
6	No. and date under which work order issued	138/16-17 Dt: 24.10.2016
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	24.01.2017
9	Date of receipt of application in the sub division office	24.01.2017
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	240 Days
15	Date of recommending time limit applied for	24.09.2017
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	yes
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Delay due to Cauvery pipeline will not be executed
22	Remarks of the EE with the daily rate of penalty proposed	
23	Remarks of the CE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bangalore Mahanagara
Palike
Bangalore 92